

Greens Report March 2016

8th Fairway bridge replacement

On Friday 11th March the volunteer team commenced a full rebuild of the 8th fairway bridge. It had been hoped that the existing timbers would be salvaged and reused but once the planks were lifted and inspected it became clear they were beyond safe use and the bridge



required a full timber replacement.

Spacing between the existing steel RSJ's also proved to be inadequate to accommodate the new buggies and the team had to re-site one of the RSJ spans.

New treated beams were slotted into the RSJ and secured, onto which the team then secured in excess of two dozen fully treated 6-foot planks.

The planks were then covered with the latest 4G buggy compliant surface and a double layer of wheel deflector sides completed the job.

The access points either side will be dressed with topsoil and seeded.

